



THE Committee appointed to prepare an Account of the Monies received from the Legislature of Pennsylvania, towards erecting additional buildings to the Pennsylvania Hospital, and of the consequent expenditures,

Report,

That, by an account exhibited the 25th. day of the 12th. mo. 1800,
there was expended, £ 24,385 13 8½

Since which there has been expended,

For Lumber,	Dollars,	556 14
Smith-work and Iron,	-	267 72
Plasterers' work,	-	783 39
Carpenters' work,	-	1419 6
Stone Masons' and Bricklayers' do.	-	260 46
Sand, Lime, Labor, &c.	-	123 40
Paint,	-	14 25
Turners' work,	-	126 89
Bricks,	-	34 60

Dollars 3585 91 = 1,344 14 4

£ 25,730 8 0½

Towards which expenditure there has been received from the Loan-office funds of 1773, being part of the Legislative grant of ten thousand pounds, £ 8806 16 7

And from C. Febiger, late Treasurer, 9375 0 0

18,181 16 7

This sum paid more than has been received, is borrowed, 7,548 11 5½

There is yet due on account, not fully settled, for work and materials, suppose, 562 10 0

To complete the building it is estimated will require, (the first estimate being insufficient,) 1,875 0 0

9,986 1 5½

From this sum, deduct the balance of the ten thousand pounds, Loan-office fund, which is to be applied to the building when collected, 1,193 3 5

There will be then wanting in cash to finish the Hospital, besides the balance of the Loan-office fund, this sum Dls. 23,447:73, equal to 8,792 18 0½

THOMAS MORRIS, }
SAMUEL CLARK, } Building Committee.
JOHN DORSEY, }

Philadelphia, 1st. mo. 1st. 1802.

Transcribed from the minutes by order of a Board of Managers, for the information of the Members of the Legislature of Pennsylvania.

Med. Hist
WZ
270
f P5478c
1797
C-1

